Completion Report

1	Name of Wok	Improvements to road 8th, 9th, 10th main and 7th A, 8th A cross, 5th B, 17th cross and other cross roads at MEI layout and 8th B, 9th cross, 5th, 18th Main & other cross roads and Reconstruction of CC roads at MEI layout in ward No 14, T.Dasarahalli sub-division (Package No.DZ 17-18 (2) (4 works)
2	Sanctioned Estimate No.& Date	EE/DD/AS/617, 622, 624/17-18, Dt.19.12.2017
		EE/DZ/TS/ 370, 371, 372, 375 /17-18, Dt.20.12.2017
3	Head of Acount which is Chargeable	P-3298
4	Enstrument Order No. & Date	EE/DD/WO/133/20-21, Dt.20.11.2020
5	Name of Contractor	MSV Construction & company
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	Nil
7	Measurement recorded in MB	MB No. 331/2008-09
	Page No	33060 /33064
8	check Measurment of the Asst	18/04/2022
	Exe. Eng./ Exe.Eng. On	18/04/2022
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
[redacted] Lakhs 195.00	22248034	2748034.00	—

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.